

Inspection and Testing Agent – Letter of Inspection Documentation

Installation Dates:

START:	
END:	

Inspector and Testing Agent Name: _____

Inspector and Testing Agent ACI Adhesive Anchor Inspector No.: _____

Were any anchors installed previous to the start of inspection? Y / N

If yes, describe what was done to verify or replace anchorages installed previous to the start of inspection (Attach any documentation of what was done to verify or replace anchorages including testing reports, an approved anchorage replacement plan signed by the Engineer, etc.):

Initial and Date:

Statement of Inspection	Initial	Date
The adhesive is listed on the appropriate MnDOT Approved/Qualified Products List (see Special Provisions for link to APL) and is approved for sustained tension applications.		
The adhesive has an uncracked bond strength equal to or greater than the uncracked bond strength required by the plan of _____ ksi.		
The adhesive was within the expiration date printed on the cartridge and was checked for each cartridge used.		
The adhesive and components were all stored in accordance with the manufacturer’s recommendations.		
Holes were drilled in the correct location and to the correct depth of _____ in.		
Holes were cleaned in accordance with the MPII.		
Holes were dry at the time of installation (see Special Provisions for definition of a dry hole).		
The appropriate amount of adhesive was discarded prior to the use of each cartridge.		

The appropriate amount of adhesive was injected into holes prior to the installation of the anchor component and was done in accordance with the MPII.		
All anchor components were inserted into holes in accordance with the MPII.		
The anchorages were not disturbed after the gel time and were not loaded until fully cured. Gel Time: _____ Cure Time: _____		
All installation issues were appropriately mitigated (attach documentation) with approval of the Engineer and were inspected in the same manner as indicated by the above statements.		

Notes and Comments:

I certify that the Type ST anchorages provided as part of this project were installed in accordance with all Contract Documents and as specified by the MPII and other manufacturer recommendations. I further certify that all Type ST anchorages were inspected/verified to be installed appropriately under my direct supervision.

Name: _____

Company: _____

Signature: _____ Date: _____